

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY - Phase IX - Mahabubnagar District - "Construction of causeway on R/f Chegireddy Ghanpur to Galiguda @ 2/0 to 2/2 Km in Mahabubnagar District" - Granting Post Facto Extension of Agreement Time from 18-3-2012 to 26.09.2012 without Liquidation Damages - Orders - Issued.

-----

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 522

Dated: 30-03-2013.  
Read the following:-

- 1) G.O.Ms.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr. No.W23/DEE.III/PMGSY/  
AP-Ph.IX LB 07/M'Nagar/Chegireddy ghanpur/12, dt.8-3-2013.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby grant Post Facto Extension of Agreement Time from 18-3-2012 to 26.09.2012 without Liquidation Damages in respect of the work "Construction of causeway on R/f Chegireddy Ghanpur to Galiguda @ 2/0 to 2/2 Km in Mahabubnagar District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to ban on lifting of sand, rainy season and objection of land owners for laying diversion road due to standing crops.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY  
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.

The Superintending Engineer,(PR), Mahabubnagar District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).

Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.